

City of Ottawa - Combined Sewage Storage Tunnel Project
 Preliminary Implementation Schedule

Description	Duration	2012			2013			2014			2015			2016			2017			2018																							
		J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N	D	J	F	M	A	M	J	J	A	S	O	N
Preliminary & Detailed Design	20 months																																										
Tender & Contract Award	6 months																																										
Construction	36 months																																										
East End Staging Area Shaft	3 months																																										
East End Diversion Chamber & Sewer	6 months																																										
EWT Tunneling - East Half	13 months																																										
Rideau Canal Diversion Chamber	8 months																																										
EWT Intermediate Staging Area Shaft	3 months																																										
EWT Tunneling - West Half	13 months																																										
West End Chambers	12 months																																										
KST Staging Area Shaft (North)	3 months																																										
KST Tunneling	10 months																																										
KST Drop Shafts (South)	3 months																																										
KST Overflow Structure (North)	2 months																																										
Commissioning	4 months																																										

January 08, 2013